



Contact us
+353 1 5242060
info@ors.ie
www.ors.ie

**Proposed Part 8 Residential Development
Balally, Sandyford, Dublin 16**

**Resource and Waste Management Plan
(RWMP)**

Dun Laoghaire-Rathdown County Council

Balally, Sandyford, Dublin 16
Resource and Waste Management Plan (RWMP)

Document Control Sheet

Client:	Malone O'Regan
Document No:	231879-ORS-XX-XX-RP-EN-13d-014-P03

Revision	Status	Author:	Reviewed by:	Approved By:	Issue Date
P01	S2	SB	LM	JB	15/03/2024
P03	S2	SB	LM	JB	31/07/2024

Table of Contents

1	Introduction	1
1.1	Background and Purpose	1
1.2	Supporting Documentation, Policies, and Legislation	2
1.3	Dun Laoghaire Rathdown County Development Management Standard	2
1.4	RWMP Review	3
2	Project Description	4
2.1	Site Location	4
2.2	Site Characteristics	5
2.2.1	Topography	5
2.2.2	Site Access	5
2.2.3	Historical Maps	5
2.3	Environmental Sensitivities	5
2.3.1	Geology, Hydrology & Hydrogeology	5
2.3.2	Groundwater Vulnerability	7
2.3.3	Flood Risk	7
2.3.4	Archaeology	7
2.3.5	Ecological Receptors	7
2.4	Phasing of the Development	8
2.5	Pre-Construction Activities	10
2.5.1	Site Set-Up and Hoarding	10
2.6	Construction Sequence of New Structures	10
2.7	Asbestos-Containing Materials	11
2.8	Other Hazardous Materials	11
2.9	Design Changes	11
3	Roles and Responsibilities	12
3.1	Contractor (TBC)	12
3.2	Communication	12
4	Design Approach	13
4.1	Reuse and Recycling	13
4.2	Green Procurement	13
4.3	Off-Site Construction	14
4.4	Materials Optimisation	14
4.5	Flexibility and Deconstruction	14
5	Key Materials and Quantities	15
5.1	Waste Register	16
5.2	Waste Removal Contractors	16
5.3	Estimated Construction Waste Generated	16
5.4	Onsite Waste Reuse and Recycling Management	17
6	Site Management	18
6.1	Resource and Waste Manager (RWM)	18
6.2	Site Induction and Toolbox Talks	18
6.3	Identifying Waste Collectors and Licensed Facilities	19
6.4	Resource-efficient Supply Chains	19
6.5	Record Keeping	19
6.6	Communication with Local Authority/Stakeholders	20
6.7	Inspections and Audits	20
7	Site Infrastructure	21
7.1	Signage	21

7.2 Resource Storage _____ 21

Appendix A: Waste Register _____

Appendix B: Licensed Waste Facilities _____

Appendix C: Balally Development Typical Quantities _____

1 Introduction

This report is prepared in support of the planning application for National Development Finance Agency and Dun Laoghaire-Rathdown County Council for a residential development on a site located in the townland of Balally, Blackthorn Drive, Sandyford, Dublin 16. The site is bound by Cedar Road to the north, Balally Shopping Centre to the west, Blackthorn Drive to the south and open space to the east.

The proposed development includes:

- i. 62 no. apartment units in a 5-6 storey building over undercroft area, including 31 no. one bed units; 21 no. two bed units; and 10 no. three bed units;
- ii. 1 no. community facility of 249sqm;
- iii. Energy Centre at sixth floor level and an external plant area set back at fifth floor roof level.
- iv. Undercroft area at lower ground level comprising (a) 1 no. ESB substation (b) car and bicycle parking; (c) bin storage; (d) bulk storage area; and (e) supporting mechanical, electrical and water infrastructure.
- v. Landscaping works including provision of (a) communal open space; (b) new pedestrian and cycle connections linking Blackthorn Dive with Cedar Road; and (c) public realm area fronting onto Blackthorn Drive.
- vi. All associated site development works including (a) vehicular access off Cedar Road; (b) pedestrian and cycle access off Blackthorn Drive; (c) public lighting; (d) varied site boundary treatment comprising walls and fencing; and (e) temporary construction signage.

1.1 Background and Purpose

Waste created during Construction and Demolition (C&D) work is the largest waste stream in the EU, accounting for one third of all waste generated. It is therefore pertinent to outline proper management procedures for construction and demolition (C&D) waste and resources that are in line with policies that fit a circular economic model. Several steps can be taken regarding material and waste management to adhere to the circular economic model, such as:

- Reducing the use of virgin resources.
- Keeping materials in the economy as long as possible.
- Maintaining intrinsic value/quality as high as possible.
- Reducing hazardous substances in products and waste.

This Resource & Waste Management Plan (RWMP) for the proposed development will address the following points:

- Analysis of waste arisings / material surpluses, to be recorded in the Waste Register (see **Appendix A**)
- Methods proposed for prevention, reuse and recycling of waste materials
- Waste handling procedures
- Waste storage procedures
- Waste disposal procedures

- Waste auditing
- Record keeping

1.2 Supporting Documentation, Policies, and Legislation

The principles and objectives to deliver sustainable waste management for this project have been incorporated in the preparation of this report and are based on the following strategic objectives and guidance documentation:

- Environmental Protection Agency Act 1992
- Waste Management Acts 1996 to 2005
- Waste Management (Collection Permit) Regulations 2007 (SI No. 820 of 2007)
- Waste Management (Collection Permit) Amendment Regulations 2008 (SI No. 87 of 2008), as amended.
- The Waste Framework Directive (Directive 2008/98/EC)
- Department of the Environment, Heritage and Local Government – Best Practice Guidelines on the Preparation of Waste Management Plans for Construction and Demolition Projects – July 2006
- A Waste Action Plan for a Circular Economy 2020-2025
- Environmental Protection Agency Best Practice Guidelines for the Preparation of Resource & Waste Management Plans for Construction & Demolition Projects 2021
- Construction Environmental Management Plan (CEMP)
- Relevant Planning Conditions

In reference to the above legislation, the below hierarchy has been adapted for this site:

- Reduction of the amount of waste generated by the construction process.
- Segregation of waste will be implemented during the construction phase of the development to enable easy re-use and recycling, wherever possible.
- Recycle waste material where feasible, including the use of excess excavations as fill material, recycling of various waste fractions such as metals, packaging, etc.

1.3 Dun Laoghaire Rathdown County Development Management Standard

The development management standards for Dun Laoghaire-Rathdown are outlined in the Dun Laoghaire Rathdown County Development Plan (CDP) 2022-2028. Of relevance to this report is **Chapter 6 – Environmental Infrastructure and Flood Risk** which outlines policies in line with Dun Laoghaire Rathdown County Council waste management objectives. The policies relevant to the proposed development include:

- **EI12: (i)** To ensure new developments are designed and constructed in line with the Council's Guidelines for Waste Storage Facilities. **(ii)** To support the principles of the circular economy, good waste management and the implementation of best international practice in relation to waste management in order for the County and the Region to become self-sufficient in terms of resource and waste management and to provide a waste management infrastructure that supports this objective.
- **EI13:** It is a Policy Objective to adhere to the recommendations of the 'National Hazardous

Waste Management Plan 2014-2020' and any subsequent plan, and to co-operate with other agencies, to plan, organise, authorise and supervise the disposal of hazardous waste streams, including hazardous waste identified during construction and demolition projects.

Additionally, **Section 12.1 – Development Management** outlines the overall approach of Dun Laoghaire Rathdown County Council with regards to new developments. It states:

“In all development proposals, particularly high-density residential development, it is the aim of the Planning Authority to promote a high level of amenity and quality design, and to protect and complement existing amenities and character, in the interests of sustainable and orderly development.”

1.4 RWMP Review

This RWMP report serves as a live document and will be reviewed regularly to assess whether waste management practices are being adhered to. Likewise, it will be continuously updated as appropriate. Following completion of the project the RWMP will be updated with the final waste levels generated by the project. It is proposed that a review of waste management practices will form part of regular site inspection audits to be carried out by the construction contractor. This information should be forwarded to the RWM to assist in determining the best methods for waste minimisation, reduction, re-use, recycling, and disposal as the works progress.

2 Project Description

2.1 Site Location

The proposed development will be located just off Blackthorn Drive and Drummartin Link Road in Sandyford, Dublin 16. The site is currently a green space. The proposed development is located within land zoned as Objective NC: “to protect, provide for and-or improve mixed use neighbourhood centre facilities by Dun Laoghaire-Rathdown County Council. The site is within a developed neighbourhood centre in Sandyford, Dublin.

The site is bound by Cedar Road to the north, Balally Shopping Centre to the west, Blackthorn Drive to the south and open space to the east with Drummartin Link Road located ca. 46m east of the site boundary.

An approximate outline of the subject site and its environs is provided in **Figure 2.1** below.



Figure 2.1: Site location and environs (Source: Google Maps)

2.2 Site Characteristics

2.2.1 Topography

The proposed residential development is to be constructed on a greenfield site. The proposed development is located within land zoned as Residential by Dun Laoghaire-Rathdown County Council. At present, the topography ranges from 94.32m OD to the northern boundary of the site near the site entrance, to 96.95m OD to the south of the site.

2.2.2 Site Access

The proposed construction entrance shall be located at the existing entrance to the site located along Cedar Road adjacent to the rear of Balally shopping centre. At present the entrance provides access and egress directly onto the Cedar Road. Construction traffic will approach the site entrance from the east utilising Blackthorn drive which connects to the Drummartin Link Road approximately 46m to the east.

2.2.3 Historical Maps

The GeoHive Historic map viewer was consulted to assess previous land uses or developments within or in the vicinity of the proposed site boundaries. According to the First Edition 6" maps developed between 1829-1841, the location of the proposed site previously consisted of open farmland. The surrounding estates of Wedgewood, Blackthorn Ct, Blackthorn Green and Rowans road to the of the proposed site can be seen completed in black and white aerial survey maps generated in 1995. The Drummartin Link Road is established on Aerial survey maps spanning from 2001 onwards. It can be seen that the proposed site location is a recreational greenfield site with a neighbouring building named as 'Balally family resource centre' just outside the north eastern boundary of the site.

2.3 Environmental Sensitivites

2.3.1 Geology, Hydrology & Hydrogeology

Maps generated by the Environmental Protection Agency (EPA) and featuring data from the EU Water Framework Directive (WFD) were consulted to assess the extent and quality of waterbodies present in the vicinity of the proposed development. The proposed site is located in the Liffey and Dublin Bay WFD catchment (Hyrometric area 9) and Dodder_SC_010 sub catchment. The closest waterbody to the site consists of the Carrickmines stream which runs from southwest to east and is located approximately 352m south of the proposed development. The Slang stream, a tributary of the Dodder River also runs from south to north and is located approximately 1.42 km east of the proposed site. These streams are both minor tributaries of the River Liffey main line.

Taking the scale and nature of the proposed development into consideration, only waterbodies within a 1.5km radius of the site were considered as potential receptors, and as such, only these waterbodies were included in this analysis. A summary of the nearest waterbodies can be found in **Table 2.1** below.

Table 2.1: Waterbodies in Proximity to Proposed Site

Waterbody	WFD Sub-basin Name	Code	Distance from Site	Direction from Site
Carrickmines Stream	Carrickmines_Stream_010	IE_EA_10C040350	351.7 m	South
Slang Stream	Dodder_050	IE_EA_09D010900	1.42 km	West

The WFD runs in 6-year cycles with the most recent data being generated between 2016-2021. The Directive takes rivers, lakes, estuaries, groundwater and coastal waters into consideration and each waterbody can be awarded one of five statuses: High, Good, Moderate, Poor, and Bad. Additionally, waterbodies can be assigned a risk level (“At Risk”, “Not At Risk”, “Review”) which represents the risk of the waterbody of failing its WFD objectives by 2027.

The WFD status of the Carrickmines Stream is considered to be ‘Good’ and the risk level of the stream is currently ‘Not at risk’ with regards to its risk level. The source of the Carrickmines stream is at Ticknock Woods located upland south of the site. The stream runs through Celbridge Town from southwest to northeast through Sandyford and follows course in an easterly direction to reach Shanganagh stream which then outflows into Shanganagh Bay. The stream runs a total length 21.7 km.

The River Dodder is a major tributary of the River Liffey. The WFD status of the Dodder River is considered to be ‘Moderate’ and the risk level of the stream is currently ‘At Risk’. The source of the Dodder River is at Ticknock Woods located upland south of the site. The river flows on a southerly to northerly axis towards Dublin City Centre and flows through Balinteer, Dundrum, Ballsbridge and until it outflows into the River Liffey at Ringsend.

The closest waterbody source (Carrickmines stream) located ca. 352m from the site is located within the WFD catchment 10, Avoca Vartry and is located within sub-catchment “Dargle_SC_080”. The Draft 3rd Cycle Avoca Vartry Catchment Report (HA 09) published in 2021 provides a summary of the quality assessment outcomes of waterbodies within the catchment. According to this report, The Carrickmines stream is deemed “At Risk” due to urban runoff being a significant pressure. The closest lake waterbody consists of the Glensamoles Reservoir which is located ca. 10 km southwest of the site. This is a heavily modified water body which serves for drinking water supply purposes. It possesses a WFD status of “Good”, and its risk level is currently “ Not at Risk” of failing its WFD objectives by 2027.

The site was cross-referenced with the Teagasc Soil Information System (SIS) soil profile map which states that the surface soil at the site location is classed as ‘Urban’.

The underlying bedrock of the proposed site is classed as pale grey fine to coarse-grained granite This bedrock region extends southwest towards Ticknock and the lower lying land of the Dublin mountains and further to Glencree. The region also extends eastwards to underlie Cabinteely, Kiltiernan and Glencullen.

2.3.2 Groundwater Vulnerability

According to the Geological Survey of Ireland map viewer, the site is underlain by a Poor Aquifer consisting of the aforementioned bedrock which is generally Unproductive except for Local Zones. The groundwater vulnerability is classed as ‘Moderate’ in the northeastern portion of the site and ‘High’ in the southeastern portion of the site. The subsoil permeability is classified as ‘Low’. Based off the EPA groundwater vulnerability matrix obtained from the ‘GSI Guidelines for Assessment and Mapping of Groundwater Vulnerability to Contamination 2003’ it can be assumed that bedrock is within 3-10m of the soil surface.

2.3.3 Flood Risk

The OPW Floodinfo.ie website was consulted for high level information on any potential flood risk on or near the site. The closest flood events occurred along the Carrickmines stream ca. 352m southeast of the proposed site on three separate occasions. **Table 2.2** summarises the sources of the nearest floods and their proximity to site.

Flood Event Code	Location	Date	Flood Source	Distance from Site
ID-2151	Sandyford Church, Sandyford	January 1980	Overflowing sewers/drains	812 m SW
ID-2149	Dale Drive, Stillorgan, Co. Dublin	October 2011	Overflowing sewers/drains	1200 m NE

The proposed site itself is of sufficient distance from the projected flood risk area hence the fluvial flood risk is considered to be low. The site is not located within benefitting land associated with the Arterial Drainage and District Drainage Schemes. National Indicative Fluvial Mapping (NIFM) models the extent of land that might be flooded by rivers during a theoretical flood with an estimated probability of occurrence. The proposed site is not within the range of a Medium Probability flood event (1 in 100 years) according to NIFM mapping. Based on current data available it is not foreseen that the development will present any significant increase in flooding risk either within the site or downstream of the site.

2.3.4 Archaeology

According to the Historic Environment map viewer there are no sites of archaeological importance within the proposed site boundaries nor in the nearby vicinity of the site. The nearest site of importance is located ca. 470m west of the site and consists of a Castle Tower House, known locally as ‘Balally Castle’ (Code: DU022-024). This site has no visible remains above ground.

Overall, the archaeological sensitivity of the area in immediate proximity to the proposed site is considered to be low due to the neighbouring residential estates and absence of any archaeologically significant sites within a 1km radius of the site.

2.3.5 Ecological Receptors

According to the National Parks & Wildlife Service map viewer, the nearest designated site in the vicinity of the proposed development consists of Fitzsimons Wood located ca. 1km southwest. Fitzsimons Wood is classed as a proposed Natural Heritage Area (pNHA), and as

such, is legally protected from damage from the date they are formally proposed under the Wildlife Amendment Act (2000).

The proposed site is located a sufficient distance (1.5km) from any designated sites such as Special Protection Areas (SPAs) and Special Areas of Conservation (SACs). The nearest SAC consists of the South Dublin Bay SAC (site code: 000210), while the nearest SPA includes the South Dublin Bay and River Tolka Estuary SPA (site code: 004024) which also comprises the South Dublin Bay NHA, all located ca. 4.09km from the proposed site.

An Appropriate Assessment (AA) Screening Report was carried out by *NM Ecology Ltd.* on behalf of Dun Laoghaire Rathdown County Council and has determined that a Natura Impact Statement (Appropriate Assessment) is not required in respect of this proposed development.

A Preliminary Ecological Appraisal was also carried out by *NM Ecology* to assess whether any sensitive ecological receptors were present on site. Details of protection of ecological receptors are outlined in the CEMP for this project.

2.4 Phasing of the Development

This Construction Environmental Management Plan (CEMP) will outline the intended sequence of works. A construction program of 12 - 18 months serves as an estimated timeline for the project. A layout plan of the development is detailed in **Figure 2.1** below.

The proposed development includes the following sequence of works:

- i. 62 no. apartment units in a 5-6 storey building over undercroft area, including 31 no. one bed units; 21 no. two bed units; and 10 no. three bed units;
- ii. 1 no. community facility of 249sqm;
- iii. Energy Centre at sixth floor level and an external plant area set back at fifth floor roof level.
- iv. Undercroft area at lower ground level comprising (a) 1 no. ESB substation (b) car and bicycle parking; (c) bin storage; (d) bulk storage area; and (e) supporting mechanical, electrical and water infrastructure.
- v. Landscaping works including provision of (a) communal open space; (b) new pedestrian and cycle connections linking Blackthorn Dive with Cedar Road; and (c) public realm area fronting onto Blackthorn Drive.
- vi. All associated site development works including (a) vehicular access off Cedar Road; (b) pedestrian and cycle access off Blackthorn Drive; (c) public lighting; (d) varied site boundary treatment comprising walls and fencing; and (e) temporary construction signage.

Vehicular access to the development is proposed along Cedar Road north of the proposed site. Pedestrian and cycle access is proposed along Blackthorn Drive south of the site. **Figure 2.1** shows the proposed site plan.

2.5 Pre-Construction Activities

The main contractor will conduct enabling works for establishing site setup, appropriate signing, hoarding, security fencing and welfare facilities.

2.5.1 Site Set-Up and Hoarding

Perimeter hoarding will be provided around the site to provide a barrier against unauthorized access from the public areas. Controlled access points to the site, in the form of gates or doors, will be kept locked at any time that these areas are not monitored (e.g., outside working hours).

The hoarding will be well-maintained and may be painted. Any hoardings may contain graphics portraying project information. The site hoarding may be branded using the appointed Contractors logos, etc. Some marketing images or information boards may also be placed on the hoarding. Access to site will be controlled and monitored outside of site working hours. All personnel working on site must have a valid Safe Pass card and the relevant CSCS cards.

A suitably secure site compound will be set up, wherever the restricted confines of the site will allow and will facilitate the efficient delivery of materials and personnel to the site. This compound is to include material storage, site office and meeting room, and staff welfare facilities.

Generators or connection to electricity and water services will be set up to facilitate site works.

2.6 Construction Sequence of New Structures

The exact construction specifications of the proposed residential units and associated infrastructure are yet to be finalised. This section of the RWMP may be updated once a main contractor is appointed and a definitive construction program is established, in advance of the commencement of the project.

A summary of operations for the construction phase is listed in **Table 2.1** below.

Table 2.1: Summary of Operations Expected	
External envelope will or may require the following operations:	Internal work will or may require the following operations:
<ul style="list-style-type: none"> • Blockwork/Brickwork • Sand & cement rendering • Windows & doors • Green/Blue Roof Coverings • Flashing, Aprons and Tray – Leadwork/Powder coated metal 	<ul style="list-style-type: none"> • Electrical installation • Mechanical installation • Fireproofing • Partitions and ceilings – use of gypsum based products • Painting • Plastering • Stairs • Joinery • Tiling • Air Tightness sealing and testing • Metal Work • Sanitary-ware installation • Vanity units • Reinforcement works • Insulation • Plumbing • Concreting/ floor slab • Carpet installation • Roofing – Green/Blue Roofs
Above ground external operations:	
<ul style="list-style-type: none"> • Landscaping • Installation of manholes • Lamp posts • Tarmac/ surfacing • Signs • Car parking and mobility compliant car parking 	
Below ground operations:	
<ul style="list-style-type: none"> • Foul sewer, surface water, rainwater, and potable water networks • Attenuation pond • Electrical ducting 	

2.7 Asbestos-Containing Materials

No asbestos-containing materials are anticipated on this project. If ACM is suspected on site, works will cease, the area will be secured, and a specialist contractor will be employed to test the material.

2.8 Other Hazardous Materials

Other hazardous materials, including fuels, oils, and construction chemicals, may be in use over the course of development. Best practice measures will be in operation to ensure site contamination from hazardous materials is mitigated. Hazardous wastes will be removed from site by a registered waste collector.

2.9 Design Changes

This section shall be updated during the construction phase to reflect any changes in design or practice that have an impact on resource and waste management.

3 Roles and Responsibilities

The EPA Best Practice Guidelines for RWMP outline typical responsibilities involved in projects such as the one proposed at Balally. This section outlines the responsibilities for stakeholders to ensure an effective RWMP is implemented over the course of development.

3.1 Contractor (TBC)

The Main Contractor, once employed, will undertake construction operations and is responsible for the following:

- Implementing and reviewing the RWMP throughout the construction phase.
- Designating a suitably qualified Resource and Waste Manager (RWM) who will be responsible for implementing the RWMP.
- Identifying and coordinating with waste removal contractors responsible for removing resources and waste off site. Hauliers should be in possession of valid Waste Collection Permits.
- Identifying suitably licensed waste facilities capable of receiving waste from the proposed site.
- Compile full records of resources and wastes accrued over the course of development.

3.2 Communication

Information regarding resource and waste management will be communicated by the Main Contractor and RWM who will ensure that staff and subcontractors are operating with best practice waste management procedures in place.

4 Design Approach

4.1 Reuse and Recycling

The national waste policy of Ireland, titled 'A Waste Action Plan for A Circular Economy – Ireland’s National Waste Policy 2020 – 2025,' aims to transition the country towards a circular economy model. This model emphasizes reducing waste disposal by promoting circularity and sustainability. The policy focuses on enhancing material value through improved design, durability, repair, and recycling practices. By prolonging the circulation of resources within the local economy, the policy anticipates both environmental and economic benefits. The implementation of the policy involves several strategies, including reusing excavated soils and stones on-site, purchasing construction materials as needed to prevent oversupply and potential damage, segregating construction waste streams for maximum reusability, minimizing waste volume through design and adopting take-back schemes for items like pallets and packaging.




Figure 4.1: Circular Economic Model (Source: EPA Best Practice Guidelines)

4.2 Green Procurement

- The sourcing of goods and services should be conducted on an “as-needed” basis where possible which can reduce the need for packaging.
- Methods of waste prevention and minimisation shall be discussed with staff and subcontractors at an early stage of development, prior to procurement. Design solutions are to be agreed with an emphasis on sustainable practices.

- Project material specifications should consider allowing the use of reclaimed materials.
- Ordering procedures should be conducted with waste minimisation in mind, i.e., avoid over-ordering, identify take-back schemes for material surpluses and offcuts.

4.3 Off-Site Construction

The use of precast materials (walls, concrete slabs, stairs, etc.) should be implemented where possible. The use of precast materials can have the following benefits:

- Material quality and accuracy can be superior as factory fabrication is standardised and negative impacts from weather and site conditions are negated.
- Over-ordering can be avoided as materials can be ordered from the factory and do not need to be produced on site.
- The use of precast materials can lead to quicker construction times as floor levels can be established in short periods of time and facades can be closed in quickly, meaning internal works can be conducted earlier.
- Precast materials reduce the production of waste.
- Quality of precast materials is often better as fabrication occurs in a sheltered environment mitigating any potential environmental effects that may occur onsite.
- Environmental contamination is reduced, particularly when precast concrete is used, as the chance of spillages is eliminated.

4.4 Materials Optimisation

- The optimisation of material usage during construction will be established during the design phase. A rigorous project design will ensure that reworking and waste generation is reduced during construction.
- Effective communication between the Contractor, staff, and subcontractors will ensure that works are carried out efficiently and the use of material is optimised.
- The design of the proposed residential dwellings is somewhat standardised, meaning the need for virgin resources is minimised.

4.5 Flexibility and Deconstruction

As the proposed development incorporates residential dwellings, plans for deconstruction are not envisaged for the foreseeable future. As such, the flexibility of the proposed development is seen as sustainable as it will service long-to-medium term residents for years to come.

5 Key Materials and Quantities

Typical waste materials anticipated to be generated throughout the course of the project are classified under Section 17 – Construction and Demolition Wastes – of the List of Waste (LoW) as detailed in **Table 5.1** below.

Table 5.1: Description of Waste	
Description of Waste	EW Code
Concrete, Bricks, Tiles and Ceramics	17 01
Concrete	17 01 01
Bricks	17 01 02
Tiles and Ceramics	17 01 03
Mixture of concrete, bricks tiles & ceramics	17 01 07
Wood, Glass and Plastic	17 02
Wood	17 02 01
Glass	17 02 02
Plastic	17 02 03
Bituminous mixtures, coal tar and products	17 03
Bituminous mixtures containing other than those mentioned in 17 03 01	17 03 02
Metals (including their alloys)	17 04
Copper, Bronze, Brass	17 04 01
Aluminium	17 04 02
Lead	17 04 03
Zinc	17 04 04
Iron and Steel	17 04 05
Tin	17 04 06
Mixed Metals	17 04 07
Cables containing oil, coal tar and other hazardous substances	17 04 10
Cables other than those mentioned in 17 04 10	17 04 11
Gypsum based construction Materials	17 08
Other Construction and Demolition Materials	17 09
Mixed Construction and Demolition Waste other than those mentioned in 17 09 01, 17 09 02, 17 09 03	17 09 04
Sewage Screenings	19 08 01
Paper and Cardboard	20 01 01
Wood containing hazardous substances	20 01 37
Wood other than that mentioned in 20 01 37	20.01 38
Soil and Stones	17 05 04
Mixed Municipal Waste	20 03 01
Paint, inks, adhesives and resins containing hazardous substances	20 01 27
WEEE	16 02
Batteries	16 06
Liquid Fuels	13 07

5.1 Waste Register

A template has been developed for summarising the names and permit numbers of the waste collectors and waste facilities which will be utilised for off-site disposal of the various waste-streams arising from the development. This document will also outline the projected weight of any waste that has to be transported off-site as well as any weight destined for reuse or recycling. This template is included in **Appendix A** and a digital copy has been sent in addition to this report. This table will be updated as the project advances and waste streams change.

5.2 Waste Removal Contractors

Appendix B includes a list of licensed waste facilities in proximity to the site which are capable of accepting the primary C&D waste streams associated with development. Coordinating with the licensed waste facilities will be the responsibility of the Main Contractor. Waste facilities shall confirm acceptance of waste prior to removal from site, ensuring that the facility is suitable and that it has sufficient capacity. This is not an exhaustive list, and liaison with other suitable waste facilities will be conducted by the Contractor as the need arises.

5.3 Estimated Construction Waste Generated

Table 5.2 below includes a breakdown of the estimated percentages of construction and demolition waste expected to be generated from a typical site such as this. Additionally, **Appendix C** outlines a list of estimated quantities of materials expected during development of housing and duplex units such as the site at Oldtown Mill Road.

It should be noted final quantities of materials and construction methodologies have yet to be confirmed so it is therefore difficult to estimate the exact materials and quantities generated with a high degree of accuracy. These materials and quantities will most likely be subject to change during the construction process.

Waste Type	%
Soil & Stones	83
Concrete, Bricks, Tiles, Plastics, etc	13
Asphalt, Tar/Tar products	1
Metals	1
Other	2
Total Waste	100

Taking the above estimation into account, **Table 5.3** below outlines estimated target values for waste management at the site based on the batch of quantities attached in **Appendix C** and taking into account the typical waste generated on construction sites outlined in **Table 5.2**. The waste quantities for each waste type should be inputted by the contractor prior to starting on site once quantities are accurately measured.

Table 5.3: Estimated construction waste targets for the development

Waste Types	Waste (m ³)	Reuse/Recover		Recycle		Disposal	
		%	m ³	%	m ³	%	m ³
Soil & Stones	455	20	91	0	0	80	364
Concrete, Bricks, Tiles, Plastics, etc	71	0	0	80	56.8	20	14.2
Asphalt, Tar/Tar Products	5.5	0	0	20	1.1	80	4.4
Metals	5.5	5	0.275	90	4.95	5	0.275
Other	11	10	1.1	40	4.4	50	5.5
Total	548	-	92.375	-	67.25	-	388.375

5.4 Onsite Waste Reuse and Recycling Management

The national target for preparing for reuse, recovery and recycling of C&D waste (excluding soil and stone) is 70%, and the waste industry in Ireland as of 2019 was achieving 84%. The proposed development should aim to exceed the national target of 70% regarding the reuse, recovery and recycling of C&D waste (excluding soil and stone). The main contractor will be made aware of this target and will liaise with suitably permitted / licensed waste contractors that are able to commit to achieving, or exceeding, this target.

6 Site Management

6.1 Resource and Waste Manager (RWM)

The Construction Project Manager will take on the role of RWM and shall take primary responsibility for the minimisation and prevention of waste generation. The following initiatives should be considered to assist in this task:

- Materials to be ordered on an “as needed” basis to prevent oversupply and material build up on site.
- Appropriate storage facilities should be provided to ensure materials are correctly handled and stored thus reducing damage to materials.
- Material ordering shall coincide with the program of works to reduce the need to store materials on site. However, given current industry issues with regards to labour and material shortages there may be incidents of materials needing to be stored on site to ensure continue of materials and to streamline labour productivity.
- Sub-contractors will be responsible for the management of their wastes.
- Assess existing materials that will be recycled for use on site and estimate quantities.
- Specify materials with a lower environmental impact and specify new materials that contain a recommended percentage of recycled content, provided they meet functional, performance and regulatory requirements.
- Utilise the existing topography to minimise excavation and reuse any excavated materials on site where possible, e.g., rock for drainage layers, landscape fill, planting features or levelling spoil.
- Standardise design details and specified materials and reduce the number of materials specified where appropriate to facilitate process repeatability and minimise the number of variables and bespoke elements to enable manufacturing and installation efficiencies.
- Deliver training in relation to resource management, i.e., inductions and toolbox talks.
- Update the RWMP as required to reflect new resource streams, work practices, suppliers or resource management options.

Waste auditing should be carried out at regular intervals by the Project Manager or Resident Engineer. This process will involve monitoring waste management practices and highlighting and correcting any instances of non-compliance.

6.2 Site Induction and Toolbox Talks

- Environmental requirements for the project will be outlined during the site induction for all operatives involved in the development. This briefing will include key details from the RWMP as well as the CEMP for the project.
- Environmental/waste topics shall be included once a month into site toolbox talks. These weekly talks provided to all site operatives shall cover such matters as disposal of waste within correct waste bins and skips to avoid cross contamination and to ensure recycling is completed correctly.

6.3 Identifying Waste Collectors and Licensed Facilities

- As mentioned previously, the Main Contractor is responsible for coordinating waste removal with suitable waste collectors and licensed waste facilities.
- Waste facilities must issue a letter of acceptance to the contractor indicating acceptance and sufficient capacity for wastes arising.
- A list of authorised waste collectors can be found on the following website: <https://www.nwcpc.ie/permitsearch.aspx>
- Waste facility permits and Certificate of Registrations can be found on the following website: <https://facilityregister.nwcpc.ie>

6.4 Resource-efficient Supply Chains

The Contractor will ensure that supply chain is organised in line with resource and waste best management practices. This will involve:

- Ensuring that contractors have sufficient resources to ensure supply chain competence (i.e., environmental policies and procedures, supervision, access to advice)
- Early collaboration with supply chain to avoid waste generation i.e., no over-ordering, implementing take-back schemes for pallets, packaging, etc.
- Implementing a 'continuous improvement' strategy on site by maintaining good communication with contractors in relation resource and waste management.

6.5 Record Keeping

It is the responsibility of the Construction Project Manager or his/ her delegate that a written record of all quantities and natures of wastes, including reused/ recycled, during the project are maintained in a waste file at the Project office. Details to be included are as follows:

- Contractors and subcontractors on Site every day
- All visitors (including Health and Safety procedures) and any associated reports
- Invoices showing standard of material installed adheres to specifications
- Date of waste removal
- List of Wastes and associated codes
- Waste haulage details (name, address, permit no., vehicle registration)
- Waste Treatment contractor certificate of registration
- Confirmation of waste removal
- Final destination of waste
- Safety statement and safety file
- Site programme

Much of the information outlined above will be included in the Waste Register (**Appendix A**) throughout development.

6.6 Communication with Local Authority/Stakeholders

The Contractor will communicate with relevant stakeholders throughout the construction phase, as required. This may include:

- Communicating waste statistics to the Client, management team, and subcontractors to monitor targets and objectives.
- Engaging with the local authority on any site inspection or audits required on site. Reports of any corrective actions, if necessary, will be provided to the local authority.
- Engagement with other stakeholders (public, EPA, etc.) where appropriate on matters relating to resource and waste management.
- A post-project RWMP will be compiled at project completion summarising the resource management procedures adopted, reuse and recovery figures and final destination of resources taken off site.

6.7 Inspections and Audits

- Daily checks shall be carried out by Contractor's management team to ensure compliance with the RWMP. This will involve checking waste storage areas, waste segregation measures, signage, subcontractor compliance, and review of waste documentation.
- Movement of waste transport vehicles will be monitored to ensure transfer note is signed and waste carrier is authorised.
- Formal EHS audits will be carried out by the Contractor on a regular basis.
- Findings from inspections and audits will be summarised in a monthly environmental report.

7 Site Infrastructure

7.1 Signage

It is the responsibility of the Contractor to ensure staff are aware of waste segregation by installing clear signage identifying waste collection areas and bins. Verbal instruction via training and toolbox talks will inform staff of proper housekeeping and waste management practices.

7.2 Resource Storage

A waste storage area will be established in the designated site compound (as detailed in the CEMP). The storage will provide adequate space for storage and handling of waste, with sign-posted bins/skips indicating where waste should be disposed of.

Non-Hazardous Waste

Dedicated bins/skips will be established, and potentially colour-coded, to provide storage of typical waste arising from construction including but not limited to:

- Mixed/General waste
- Bulky waste
- Metal
- Dry mixed waste
- Wood

Excavated soil material will be reused where possible. In the event of soil removal off site, the material shall be classified as inert, non-hazardous or hazardous in accordance with the EPA's Waste Classification Guidance. It will then be transferred by an appropriately permitted waste collector and brought to a licensed waste facility for treatment or disposal. Burning or burial of waste will not be permitted on site.

Hazardous Waste

Hazardous materials may include:

- Fuel
- Oil
- WEEE
- Construction chemicals (cement, sealant, paints, etc.)
- Sewage
- Contaminated soil (resulting from fuel or oil spills)

Chemicals will be stored in bunded areas well away from surface water sources or gullies/surface water drainage leading off site. Hazardous waste will be removed from site by a permitted waste collector.

Appendix A: Waste Register

Appendix B: Licensed Waste Facilities

Licensed Waste Facilities				
Waste Type	Waste Code	Licensed Waste Facility/Collector	Facility Code	Facility Address
Soil & Stones	17 05 04	South Dublin Composting Company Limited	WFP-DS-19-0004-02	Tay Lane, Rathcoole Co Dublin D24 H954
		L Behan Aggregates and Recycling Ltd	COR-DS-23-0004-03	Windmill Hill Quarry Rathcoole Co. Dublin
		McIntyre Plant Hire (Dublin) Limited	WFP-DS-22-0004-01	Kilmactalway Newcastle Co. Dublin
Concrete	17 01 01	South Dublin Composting Company Limited	WFP-DS-19-0004-02	Tay Lane, Rathcoole Co Dublin D24 H954
		L Behan Aggregates and Recycling Ltd	COR-DS-23-0004-03	Windmill Hill Quarry Rathcoole Co. Dublin
		McIntyre Plant Hire (Dublin) Limited	WFP-DS-22-0004-01	Kilmactalway Newcastle Co. Dublin
Bricks	17 01 02	South Dublin Composting Company Limited	WFP-DS-19-0004-02	Tay Lane, Rathcoole Co Dublin D24 H954
		L Behan Aggregates and Recycling Ltd	COR-DS-23-0004-03	Windmill Hill Quarry Rathcoole Co. Dublin
		McIntyre Plant Hire (Dublin) Limited	WFP-DS-22-0004-01	Kilmactalway Newcastle Co. Dublin
Tiles and Ceramics	17 01 03	South Dublin Composting Company Limited	WFP-DS-19-0004-02	Tay Lane, Rathcoole Co Dublin D24 H954
		L Behan Aggregates and Recycling Ltd	COR-DS-23-0004-03	Windmill Hill Quarry Rathcoole Co. Dublin
		McIntyre Plant Hire (Dublin) Limited	WFP-DS-22-0004-01	Kilmactalway Newcastle Co. Dublin
Wood	17 02 01	South Dublin Composting Company Limited	WFP-DS-19-0004-02	Tay Lane, Rathcoole Co Dublin D24 H954
		Roadstone Limited	WFP-DS-11-0005-04	Belgard Quarry Fortunestown Tallaght Dublin 24 D24 PKK2
		JFK Environmental Limited	WFP-DS-11-0002-08	Unit 512B Greenogue Business Park Rathcoole Dublin 24
Glass	17 02 02	KN Network Services (IRE) Limited	WFP-DS-15-0003-06	3-4 Crag Avenue Clondalkin Industrial Estate Clondalkin Dublin 22
		JFK Environmental Limited	WFP-DS-11-0002-08	Unit 512B Greenogue Business Park Rathcoole Dublin 24
Plastic	17 02 03	KN Network Services (IRE) Limited	WFP-DS-15-0003-06	3-4 Crag Avenue Clondalkin Industrial Estate Clondalkin Dublin 22
		Roadstone Limited	WFP-DS-11-0005-04	Belgard Quarry Fortunestown Tallaght Dublin 24 D24 PKK2
		JFK Environmental Limited	WFP-DS-11-0002-08	Unit 512B Greenogue Business Park Rathcoole Dublin 24
Bituminous mixtures	17 03 02	SIAC Bituminous Products Ltd	WFP-DS-19-0002-01	Monastery Road Clondalkin Dublin 22
		KN Network Services (IRE) Limited	WFP-DS-15-0003-06	3-4 Crag Avenue Clondalkin Industrial Estate Clondalkin Dublin 22
		Roadstone Limited	WFP-DS-11-0005-04	Belgard Quarry Fortunestown Tallaght Dublin 24 D24 PKK2
Mixed Metals	17 04 07	KN Network Services (IRE) Limited	WFP-DS-15-0003-06	3-4 Crag Avenue Clondalkin Industrial Estate Clondalkin Dublin 22
		JFK Environmental Limited	WFP-DS-11-0002-08	Unit 512B Greenogue Business Park Rathcoole Dublin 24
		Evolution Metal Recycling	WFP-DS-10-0002-06	Colas Bitumen Emulsions (Dublin) Ltd. Bluebell Industrial Estate Bluebell Avenue Dublin 24
Mixed Construction and Demolition Wastes	17 09 04	Callan Recycling Limited	WFP-DS-16-0001-05	Unit 51 Fourth Avenue, Cookstown Industrial Estate, Tallaght, Dublin 24 D24 NY76
		JFK Environmental Limited	WFP-DS-11-0002-08	Unit 512B Greenogue Business Park Rathcoole Dublin 24
		Citius Limited	COR-DS-22-0001-01	Club Road Ballymount Dublin 22

Appendix C: Balally Development Typical Quantities

Apartment Block			
Balally Dun Laoghaire-Rathdown		Unit	
Substructure	Foundation Excavations and Disposal	m ³	455
	Concrete in Foundations	m ³	136
	Blockwork in Foundations (215mm)	m ²	41
	Blockwork in Foundations (440mm)	m ²	176
	200mm Concrete Floor Slab	m ³	230
External Walls	100mm block outer leaf, 150mm cavity, 100mm block inner leaf	m ²	4810
Internal Walls	215mm block	m ²	4975
	Lift and Stair Shaft Walls	m ²	362
Floor Slab	200mm Precast Hollowcore Unit with Screed over	m ²	5818
	Transfer Slab 600mm Concrete	m ²	1045
Roof	200mm Precast Hollowcore Unit with Screed over to falls	m ²	1146
	150mm RC concrete	m ²	91


ORS

Multidisciplinary Building Consultancy





Access more information on our services and expertise by visiting our brand-new website.


Click here




Find Us Nationwide, on LinkedIn or on Youtube  


 Block A,
Marlinstown Business Park,
Mullingar, Co. Westmeath,
Ireland, N91 W5NN

 Suite: G04, Iconic Offices,
Harmony Row,
Dublin 2, Co. Dublin,
Ireland, D02 H270

 Level One, Block B,
Galway Technology Park,
Parkmore, Co. Galway,
Ireland, H91 A2WD

 Office 2, Donegal Town,
Enterprise Centre, Lurganboy,
Donegal Town, Co. Donegal,
Ireland, F94 KT35

 Office 4, Spencer House,
High Road, Letterkenny,
Co. Donegal,
Ireland, F92 PX8N

 NSQ2,
Navigation Square,
Albert Quay, Cork
Ireland, T12 W351